EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of RO plant in ward no:03
2	Amount of work portion	
3	Estimated Cost	Rs 15.00
4	Name of Contractor	P Ravichandra
5	Agreement no	
6	No and date under which work order issued	EE/YNK.D/EPMT-10/W.O/244/ 2019-20, dt:19/02/2020
7	Time limit rriginally fixed for completion	90 days
8	Date of application by the contractor for granting	13|5|2020
9	Date of receipt of application in the Sub Division office	13|5|2020
10	Extension granted if any	Do to Nghbors house owner complained and Do to covid-19
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	25%
12	Work carried out during 1st extension	75%

13	Work carries out during 2nd extension	—
14	Time now applied for	370 days
15	Date of recommanding time 2nd extension	—
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of work remaining work	— No —
18	Probable time required for completion of remaining work	—
19	Cost work charged establishment charged on the work after the expairy original period	—
20	Weather notice as per clause of contract has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	—
21	Remarks of the EE and the daily rate of penalty proposed	Impose Penalty @ Rs 50/- day

Assistant Engineer

Executive Engineer
Yelahanka Division

Executive Engineer,
Yelahanka Division,
B.B.M.P, Bangalore - 64